
Nova Scotia Energy Board

IN THE MATTER OF

*The Maritime Link Act, S.N.S 2012 c.9
and the
Maritime Link Cost Recovery Process Regulation, N.S. Reg. 189/2012*

NSPML Quarterly Report Q4, 2025

December 15, 2025

Table of Contents

1.0 INTRODUCTION 3

2.0 UPDATE OF THE MARITIME LINK 4

 2.1 Safety and Environment 4

 2.2 Land Access Agreements 4

 2.3 Joint Development Agreements 4

 2.4 Submarine Cables..... 5

 2.5 Converters and Substations 6

 2.6 Transmission Lines 6

 2.7 Independent Engineer..... 7

 2.8 Status of Nalcor Project and Muskrat Falls..... 7

 2.9 Status of Benefits to NS Power Customers..... 8

3.0 UPDATED COST SUMMARY 9

4.0 2025 ASSESSMENT FINANCIAL UPDATE..... 10

1 **1.0 INTRODUCTION**

2
3 This is the Q4 2025 Quarterly Report for the Maritime Link as directed by the Nova
4 Scotia Energy Board (“Energy Board” or “Board”; formerly the Nova Scotia Utility and
5 Review Board) where the Energy Board ordered in its Supplemental Decision:

6
7 [115]....detailed reports must be filed by NSPML on a semi-
8 annual basis, on June 15 and December 15 each year. The reports
9 shall commence December 15, 2013. Updated status reports must
10 be filed quarterly.

11
12 As per the Energy Board’s order in its Decision regarding NSPML’s Application for
13 final approval of Maritime Link Project Costs and approval of the 2022 cost assessment
14 (M10206), NSPML continues its quarterly reporting to the NSEB by way of this Report.
15 Additionally, as per the NSEB’s Decision regarding approval of a capital project related
16 to submarine cable protection (M12285) and its directive to provide regular updates on
17 the project, NSPML will provide these updates within these reports.

18
19 Given that the benefits to ratepayers of the Nova Scotia Block and Newfoundland &
20 Labrador (Nalcor) market-priced energy are secured by Nova Scotia Power through the
21 Maritime Link, Nova Scotia Power continues to report on these in its Quarterly Maritime
22 Link Benefits Report.

1 **2.0 UPDATE OF THE MARITIME LINK**

3 **2.1 Safety and Environment**

5 Safety is a fundamental core value and integral part of every aspect of NSPML's
6 business. NSPML continues to be risk-focused on the assessment of all work activities.
7 There have been no internal recordable safety incidents to date in 2025, and no
8 environmental incidents. Focus on safety will be critical with the anticipated upcoming
9 rock protection for the submarine cable. Thorough high-risk reviews have recently been
10 conducted with NSPML management, external experts, and the contractor selected to
11 complete the work.

13 **2.2 Land Access Agreements**

15 The majority of land rights are now in place. In NS, NSPML continues to progress
16 towards expropriations for 54 parcels of land, many of them being small anchor
17 easements where the anchor for the transmission line towers is underground. These
18 easements do not affect the ability of the Project to operate according to plan. The related
19 land matters in NL had been with the expropriation panel as per the process originally
20 instituted by the Newfoundland & Labrador government; however, as previously
21 reported, NSPML has recently learned that the expropriation panel is not presently
22 available. Given this recent development, NSPML continues to work with NL
23 Government to determine how to finalize these matters. All lands have been
24 expropriated; however, there are some lands where owners could not be found where
25 funds will be paid into trust, as well as a claim regarding mineral rights.

27 **2.3 Joint Development Agreements**

29 The Regulation Service Agreement between NS Power and Nalcor (NLH) has
30 progressed pending establishment of protocols for usage by NS Power. NLH has
31 completed their filing of the Regulation and Service Agreement (between NS Power and
32 NLH) with the NL PUB and there is now a tariff for regulation service in Newfoundland

1 & Labrador. NS Power continues to work with NLH to finalize the associated protocols.
2 It is noted that operations are not constrained by this.

4 **2.4 Submarine Cables**

5
6 As previously discussed in the Maritime Link Quarterly Reports, NSPML's Cable
7 Protection Project for the submarine cables is underway. As outlined in NSPML's Reply
8 Submission for the Project, NSPML negotiated with its contractor to advance a portion
9 of the work to November 2025 to take advantage of a near-term availability of a suitable
10 fall pipe vessel in the Atlantic region. Following successful negotiations, the protection
11 campaign was initiated on October 30 where protection activities occurred over Areas
12 2 and 3, as defined in the Project scope. This work included protection of all exposures
13 and freespan previously identified in these areas. Cable protection activities were
14 successfully concluded on November 14. Approximately 30,000 tonnes of rock was
15 installed as part of this campaign over a total distance of roughly 6 km, inclusive of all
16 rock berm run-ins and run-outs (i.e. transitions). The remaining work for this initiative
17 is planned for Q2, 2026. The project is on track to budget.

18
19 NSPML is currently planning to perform a nearshore subsea inspection survey of rock
20 berms at HDD (Horizontal Directional Drilling) exit locations in Q4. The report will be
21 filed with the NSEB once it is completed.

22
23 With respect to NSPML's Subsea and Land Cable Maintenance and Repair Plan
24 ("Plan"), NSPML confirms that there have been no changes made to the Plan in this
25 quarter.

27 **Update on CCI Recommendations**

28
29 During NSPML's oral argument on October 30, 2024 regarding NSPML's 2025
30 Assessment (M11792), Vice Chair Deveau inquired as to whether there was any update
31 on recommendations 2 and 3 from CCI regarding NSPML's Final Project Cost

1 proceeding (M10206) in 2021¹. NSPML provided an update in the Quarterly Report for
2 December 2024.

3
4 There are currently no further updates; however, NSPML will continue to provide this
5 and other updates as applicable to the Board and stakeholders through its Quarterly
6 Report.

8 **2.5 Converters and Substations**

9
10 The Converters and Substations have been in service since January 2018 and continue
11 to perform well.

12
13 The Maritime Link has maintained strong availability achieving 98.52% Energy
14 Availability (percentage of the year that 500MW would be able to transfer across
15 Maritime Link) and 100% Monopole Availability as of the end of November.

17 **2.6 Transmission Lines**

18
19 The overhead transmission system continued to perform well with no significant
20 reliability or availability issues experienced. A second helicopter inspection of all lines
21 has been completed in NL and is planned for NS before year-end to help ensure winter
22 readiness.

¹ Recommendation number 1 is closed.

1 **2.7 Independent Engineer**

2
3 NSPML remains engaged with the Independent Engineer (IE) related to the Operations
4 phase of the Maritime Link, as per the Federal Loan Guarantee requirements.

5
6 The IE completed a site visit of NSPML's assets in Newfoundland and Labrador in late
7 July and of the assets in Nova Scotia in late October. A copy of the report for the NS
8 site visit will be filed with the NSEB once it is completed (the Report for the NL site
9 visit was filed as Attachment 1 in the October 15th Report to the NSEB).

10
11 **2.8 Status of Nalcor Project and Muskrat Falls**

12
13 **Muskrat Falls Assets**

14
15 All units are currently available for operation.

16
17 **Synchronous Condensers at Soldiers Pond**

18
19 All three units are available and operating normally as required and as dispatched by the
20 NLSO subject to normal operating practice and maintenance requirements.

21
22 **Labrador Island Link**

23
24 The Labrador Island Link (LIL) continues to perform well. The 900 MW (LIL) test
25 that was planned for late 2025 has now shifted to 2026. According to Newfoundland &
26 Labrador Hydro, hydro reservoirs are at a decreased level and as such it is necessary to
27 postpone the test "as a result of its continued focus on winter readiness activities and
28 prioritization of reliable service to customers during the winter period, including
29 supporting reservoir levels to meet peak load requirements."

1 **2.9 Status of Benefits to NS Power Customers**

2
3 With Newfoundland & Labrador Hydro's commissioning of the Labrador Island Link early
4 in 2023, all aspects of the Muskrat Falls Project are now fully operational, supporting
5 significant use of Emera's Maritime Link and providing substantial benefits to customers
6 in both Nova Scotia and Newfoundland & Labrador.

7
8 Customer benefits received to date are being reported by NS Power with its Quarterly
9 Maritime Link Benefits Report and otherwise in accordance with the Board's directions
10 in Decision M10206.

11
12 Since the Labrador Island Link (LIL) commissioning in April 2023 through the end of
13 September 2025, delivery levels (including purchased) are approximately 174% of the
14 contracted NS Block and approximately 181% YTD in 2025.

1 **3.0 UPDATED COST SUMMARY**

2
3 NSPML continues to track and report costs, actual and forecast, consistent with the
4 methodologies used in the cost forecast represented in the Maritime Link Project
5 Application. Capitalized Project costs reported to the end of September 2025 have been
6 updated to reflect the Board's Decision in relation to unrecoverable costs. Costs
7 continue to be recorded in accordance with the Affiliate Code of Conduct. All costs
8 provided are in Canadian dollars.

9
10 Actual AFUDC has been tracked and recorded monthly up to December 31, 2017 and
11 has been adjusted from approximately \$209 million to approximately \$208 million in
12 accordance with the Board's Decision, and below the \$230 million amount originally
13 estimated.

14
15 **Total Actual Project Costs as of the end of Q3 2025**

16
17 In Q3 2025, NSPML's capital cost attributed to the original ML Project was a net credit
18 of \$103,771; for a total net credit of \$79,025 year-to-date. This primarily relates to the
19 receipt of a warranty claim settlement being partially offset by cost relating to
20 outstanding land matters.

21
22 The final project closeout and any associated adjustment to final project costs will be
23 filed with the Energy Board once the outstanding land matters (which are currently
24 undergoing expropriation processes in both NS and NL) and legal claims are finalized.

25
26 In Q3 2025, NSPML's capital cost incurred attributed to sustaining capital was \$10,161;
27 for a total spend of \$265,983 year-to-date. This relates to preliminary engineering
28 associated with the rock installation project and other routine capital items.

1 **4.0 2025 ASSESSMENT FINANCIAL UPDATE**

2

3 NSPML receives monthly cost recovery revenues from NS Power pursuant to the

4 Board's order.